

GENERATOR & TRAILER PRE-START CHECKLIST

Date	
------	--

On Hire Inspection by	Hiring Company & Contact	Location						
Excavator - COR 020	Model	Hour Meter Reading						
ABLE 11KVA Komatsu Engine	WHITSUNDAY TRAILERS 1200KG GVM / ATM							
Power Off Checks		NA = Not Applicable						
✓ = Okay		X = Not Okay						
CHECK		M	T	W	T	F	S	S
Safety Checks	Generator and Trailer are clean and secured - check all mountings							
	No loose materials on or near set							
	Air ducts and filter are clean and clear							
	Control & maintenance positions clear							
Cooling System	Radiator & pipework are secure and checked for leaks							
	Inhibitor fluid level checked and OK							
	Condition and tension of belts OK							
	Belt guards checked for security							
Diesel Fuel System	Generator has fuel in the tank							
	Leak check							
	Check failsafe shutdown fuel solenoid							
Fire Extinguisher	Fire extinguisher is present / in service and of operational standard							
Lubrication System	Engine oil filled to correct level							
Starting System	Check Battery is secured, connections and water levels are adequate							
Exhaust System	Check security of system, any leaks and rain cap is operational							
Ventilation	Check louvres are clear and operational							
Electrical System - Control Systems	Generator set local controls and system controls checked							
	Voltage / phase rotation checked							
	Indications correct / operational							
	Electrical rules & procedures in place							
	Electrical test and tag current							
	Earth stake installed and connected							
General	All covers are in position and secure							
	Manufacturers Operating Manual and SOP is present							
Trailer	Tow hitch, safety chains, wheel nuts, indicators, tyres, wheel chocks, stabilisers, lights, light plug are present / secure and/or operational							
Power On Checks		M	T	W	T	F	S	S
	Generator functions correctly							
	Generator voltage & frequency correct							
	Local stop / emergency stops operational							

Report any problems immediately do not use the machine. ALWAYS lock/tag out unsafe equipment

PRE-START OUTCOME		
	✓ = Okay	X = Not Okay
OK to START?		

Notes -

	OPERATORS NAME (PRINT)	SIGNATURE	DATE
MONDAY			
TUESDAY			
WEDNESDAY			
THURSDAY			
FRIDAY			
SATURDAY			
SUNDAY			

On signing this checklist, you confirm that you are suitably qualified to operate this machine & that you are using this checklist in conjunction with the Operation Manual Supplied with the Generator and the contents therein.